



LEGEND

WORK ZONE

DETOUR ROUTE

- NOTE:**
1. CONTRACTOR SHALL FOLLOW APPLICABLE TCP STANDARDS FOR SIGN SPACING.
 2. CONTRACTOR SHALL MAINTAIN ACCESS TO ADJACENT PROPERTIES AT ALL TIMES.
 3. CONTRACTOR SHALL COVER ALL EXISTING SIGNS THAT CONFLICT WITH OR ARE NOT REQUIRED FOR THE TRAFFIC CONTROL PLAN. UNCOVER AS NEEDED OR AS DIRECTED BY THE ENGINEER IN SUBSEQUENT PHASES AND/OR STEPS.
 4. CONTRACTOR SHALL UTILIZE HES CONCRETE PAVEMENT FOR REPAIRS.
 5. CONTRACTOR SHALL MAINTAIN ACCESS TO MOUNT LOGAN WEST AT ALL TIMES.
 6. PCMS TO BE INSTALLED 2 WEEKS PRIOR TO CLOSURE.
 7. PCMS MESSAGE SHALL BE COORDINATED WITH ENGINEER.

0' 200' 400'
 (1"=400' HALF SIZE, 1"=200' FULL SIZE)

STATE OF TEXAS
 JULIO A. RANGEL
 117165
 LICENSED PROFESSIONAL ENGINEER
Julio A. Rangel
 2/26/2025

NO.	REVISIONS	DATE	NAME

LJA Engineering, Inc.

FRN - F-1386

PROJECT TITLE: SIENNA VILLAGE OF DESTREHAM		
DRAWN BY: V. R.	SHEET DESCRIPTION: TCP	JOB NO: 1414-0200
CHECKED BY: J. R.	BRIDGE REPAIR DETOUR PLAN	FILE NAME:
SCALE: 1" = 400'	APPROVED BY: JULIO RANGEL, P.E.	SHT NO: 1 / 1
DATE: 02-26-25		